Iroquois Wastewater Treatment System

Sewage Works #120000159

Annual Report

Prepared for: Municipality of South Dundas

Reporting Period of January 1st – December 31st 2021

Issued: March 11, 2022

Revision: 0

Table of Contents

Operations and Compliance Reliability Indices	
System Process Description	1
Wastewater System Flows	2
Raw Flows	2
Effluent Flow	3
Effluent Quality Assurance or Control Measures	3
Effluent Quality	3
Carbonaceous Biochemical Oxygen Demand (5-Day)	4
Total Suspended Solids	5
Total Phosphorus	6
Total Ammonia Nitrogen	7
pH	8
E. Coli	8
Acute Lethality	9
Operating Issues	9
Maintenance	9
Flow Meter Calibration and Maintenance	9
Maintenance Summary	9
Notice of Modifications	9
Sludge Generation	9
Summary of Complaints	10
Summary of Abnormal Discharge Events	10
Bypass/Overflow/Spills	10
Performance Assessment Report	A
Flow Meter Calibration Reports	В

Operations and Compliance Reliability Indices

Compliance Event	# of Events
Ministry of Environment Inspections	0
Ministry of Labour Inspections	0
Non-Compliance	0
Spills/Overflows/Bypasses	1
Sewer Main Blockages	1

System Process Description

Iroquois's sewage collection system is a gravity fed sanitary sewage collection system. There are two pumping stations which pump wastewater from the collection system to the wastewater treament facility.

The Iroquois Wastewater Treatment Plant (WWTP) is a Class II wastewater treatment facility owned and operated by the Municipality of South Dundas. Raw sewage is pumped to the WWTP by the plant pumping station which is equipped with three submersible pumps. From the pumping station, wastewater passes through the inlet works, including mechanically cleaned fine screens and a grit removal and disposal system. Aluminum Sulphate is added to assist in phosphorous removal. The wastewater then moves through either of two parallel Sequencing Batch Reactors (SBRs) equipped with individual aeration systems, mixers, decanters and sludge removal pumps. Effluent decanted from the SBRs is treated by UV disinfection and subsequently passes through an outfall pipe to the St. Lawrence River.


Sludge removed from the SBRs is transferred to a waste activated sludge tank. From the tank, the sludge enters a rotary drum thickener. Polymer is added to assist with the thickening process. Thickened sludge is pumped to an Autothermal Thermophilic Aerobic Digestion (ATAD) system for stabilization. The ATAD system is equipped with an off-gas scrubber and biofilter to provide odour control. The digested sludge is then pumped to one of three biosolids storage tanks. From the storage tanks, biosolids are hauled off site to be utilized as soil conditioner.

Wastewater System Flows


The hydraulic flows reaching the treatment facility in 2021 averaged 1,755 m³/day which represents 53% of the 3,300 m³/day design. Please see the Performance Assessment Reports attached in Appendix A for details.

Raw Flows

2021 Raw Flows:



Annual Raw Flow Comparison:



Effluent Flow

A total of 621,637 m³ of effluent was discharged from Iroquois' wastewater treatment facility in 2021.

Effluent Quality Assurance or Control Measures

Effluent control measures include in-house sampling and testing for operational parameters. In-house testing provides real time results which are then used to enhance process and operational performance. Samples are collected by the Municipality of South Dundas' competent and licensed staff using approved methods and protocols for sampling including those specified in the Ministry's Procedure F-10-1, "Procedures for Sampling and Analysis Requirements for Municipal and Private Sewage Treatment Works", the Ministry's publication, "Protocol for the Sampling and Analysis of Industrial/Municipal Wastewater" and the publication, "Standard Methods for the Examination of Water and Wastewater".

Effluent samples collected during the reporting period were submitted to Caduceon laboratory in Ottawa for analysis, with the exception of pH, temperature and unionized ammonia. Caduceon is accredited by the Canadian Association for Laboratory Accreditation (CALA). Accredited labs must meet strict provincial guidelines including an extensive quality assurance/quality control program. By choosing this laboratory, the Municipality of South Dundas is ensuring appropriate control measures are undertaken during sample analysis.

The pH and temperature parameters were analyzed in the field at the time of sample collection by certified operators to ensure accuracy and precision of the results obtained. Un-ionized ammonia was calculated using the total ammonia nitrogen concentration, pH and temperature as required by the facility's Certificate of Approval.

Effluent Quality

The monthly average concentrations of carbonaceous biochemical oxygen demand (CBOD₅), total suspended solids (TSS), total phosphorus (TP) and total ammonia nitrogen (TAN) remained below the effluent objectives and limits outlined in the facility's Certificate of Approval during 2021. The geometric mean density of E. coli in the effluent also remained below the ECA limit and objective in 2021. In addition the effluent pH remained within the limits and objectives throughout the year.


Effluent results from the WWTP for 2021 are tabulated below. Additional data can be found in the Performance Assessment Reports attached in Appendix A.

Rev. 0 Issued: 11-Mar-2022 P a g e | **4**


Carbonaceous Biochemical Oxygen Demand (5-Day)

Monthly Average	C of A Limit	C of A Objective	Exceedance
Concentration (mg/L)	25	15	No
Loading (kg/d)	82.5	n/a	No

CBOD₅ Effluent Monthly Average Concentrations:




CBOD₅ Monthly Average Loading:




Total Suspended Solids

Monthly Average	C of A Limit	C of A Objective	Exceedance
Concentration (mg/L)	25	15	No
Loading (kg/d)	82.5	n/a	No

TSS Effluent Monthly Average Concentrations:




TSS Monthly Average Loading:




Total Phosphorus

Monthly Average	C of A Limit	C of A Objective	Exceedance
Concentration (mg/L)	1.0	0.6	No
Loading (kg/d)	3.3	n/a	No

TP Effluent Monthly Average Concentrations:




TP Monthly Average Loading:




Total Ammonia Nitrogen

Monthly Average	Discharge Period	C of A Limit	C of A Objective	Exceedance
Concentration (mg/L)	Jun. 1 – Sept. 30	10	5	No
Loading (kg/d)		33	n/a	No
Concentration (mg/L)	Oct. 1 – May 31	15	7	No
Loading (kg/d)		49.5	n/a	No

TAN Effluent Monthly Average Concentrations:




TAN Monthly Average Loading:



pН

Reporting Period	C of A Limit	C of A Objective	Exceedance
All results	6.0 – 9.5	6.5 – 9.5	No


Monthly Minimum and Maximum pH Results:



E. Coli

Monthly Average	C of A Limit	C of A Objective	Exceedance
Geometric Mean Density	200	150	No

E. Coli Monthly Geometric Mean Density (cfu/100 mL):



Acute Lethality

One sample was collected in 2021 and tested for acute lethality to Rainbow Trout and Daphnia Magna. Results are displayed as % mortality. An adverse result is indicated by a > 50% mortality rate.

Date	Rainbow Trout	Daphnia Magna
01-12-2021	0 %	0 %

Operating Issues

The maximum recorded flows during the months of March, April, May, July and December exceeded the average day design for the Iroquois WWTP. Based on a historical review of flows, it appears this system is impacted by inflow and infiltration.

Maintenance

Flow Meter Calibration and Maintenance

Copies of the flow meter calibration certificates for 2021 are attached in Appendix B.

Maintenance Summary

Description

- ATAD Blower Repair
- Replaced headworks roof drain
- Changed UV lights and Ballast
- Serviced sludge transfer pump
- Hydrovac and cleaned pumping station well
- Yearly generator maintenance
- SCADA upgrades
- Replaced filters on makeup air unit
- Tightened belt on odor removal fan

Notice of Modifications

Date	Process	Modification	Status
None to report.			

Sludge Generation

In 2021, a total of 628 m³ of liquid sludge was removed from Iroquois' WWTP and was utilized as soil conditioner. The sludge was removed from the WWTP by Terrapure in August (NASM Plan #22432). It is anticipated that approximately the same volume of sludge will be generated in 2022.

Summary of Complaints

Location	Date	Nature of Complaint	Actions Taken
Iroquois Plaza	January 12, 2021	Sewer Grease Blockage	Flushed sewer main (manhole 79-88)
Iroquois WWTP	February 10, 2021	Noise	Temporarily turned fan down and tightened belt

Summary of Abnormal Discharge Events

Bypass/Overflow/Spills

Location	Date	Nature of Bypass/Overflow/Spill	Actions Taken
Iroquois WWTP	June 4, 2021	Foam had been released from the ATAD	Majority of foam contained on the roof, approximately 1 m³ of foam collected on the ground. Operational staff called for a vacuum truck, arrived on site at 0740, spill fully cleaned by 0930.

Appendix A

Performance Assessment Report

IROQUOIS WWTP PERFORMANCE ASSESSMENT REPORT

MUNICIPALITY: SOUTH DUNDAS PROJECT: IROQUOIS WWTP

WORKS NUM.: 120000159
DESCRIPTION: TWO SEQUENTIAL BATCH REACTORS AND AEROBIC SLUDGE DIGESTION

YEAR: 2021 WATER COURSE: <u>ST. LAWRENCE</u> DESIGN CAPACITY: <u>3,300 m³/d</u>

		RAW			TREATED			R/	W.		SLUDGE
MONTH	Total	Avg Day	Max Day	Total	Avg Day	Max Day	Raw	Raw	Raw	Raw	Liquid Sludge
MONTH	Flow	Flow	Flow	Flow	Flow	Flow	BOD	TSS	PHOS.	TKN	Hauled
	m ³	(mg/L)	(mg/L)	(mg/L)	(mg/L)	m ³					
JAN	57,049	1,840	2,500	55,929	1,804	2,530	15	12	0.65	7.8	0
FEB	37,858	1,352	1,912	36,136	1,291	1,766	41	55	2.34	20.6	0
MAR	114,781	3,703	8,488	112,443	3,627	8,529	8	23	0.25	2.6	0
APR	68,753	2,292	4,436	67,262	2,242	4,161	9	6	0.53	4.5	0
MAY	63,520	2,049	6,032	61,435	1,982	5,749	15	30	4.61	13.9	0
JUN	32,201	1,073	1,293	30,036	1,001	1,221	98	90	8.43	68.7	0
JUL	44,001	1,419	3,597	41,989	1,354	3,568	204	18	0.78	4.8	0
AUG	30,754	992	1,329	28,764	928	1,257	59	48	3.37	29.8	628
SEPT	28,616	954	1,207	26,378	879	1,159	53	78	4.80	37.2	0
OCT	41,038	1,324	2,865	39,002	1,258	2,811	73	74	3.29	43.4	0
NOV	53,529	1,784	2,305	52,060	1,735	2,319	18	90	2.93	21.8	0
DEC	70,464	2,273	3,493	70,204	2,265	3,467	40	43	1.45	13.2	0
TOTAL	642,564			621,637							628
AVG		1,755			1,697		53	47	2.79	22.4	
MAX			8,488			8,529					
CRITERIA		3,300	16,800								
COMPLIANCE		YES	YES								

2021 - IROQUOIS WWTP EFFLUENT SAMPLING MONTHLY AVERAGES

MONTH	DATE		CBOD (mg/L)		TSS (mg/L)		TP (mg/L)		NH ₃ (mg/L)	E. C	oli (CFU/100
	01/05/2021 01/12/2021	<	3	<	3		0.15	1	0.02 0.02	_	3
	01/19/2021	<	3	<	3	-	0.23	-	0.02	+-	3
January	01/26/2021	<	3	<	3	-	0.25	-	0.03	+	2
oundary.	0 1720/2021	Ė		Ť		\vdash	0.20	-	0.00	+	
	Monthly Average		3.0		3.0		0.21		0.03		0.2
	Compliant?		YES		YES		YES	П	YES		YES
	02/02/2021	<	3	<	3		0.35		0.02		2
	02/09/2021	<	3	<	3		0.35		0.02		5
	02/16/2021	<	3	<	3		0.42		0.05		2
February	02/23/2021	<	3	<	3		0.43	\vdash	0.02		1
		\perp		\vdash		_		┺			
	Monthly Average	_	3.0	\vdash	3.0	_	0.39	⊢	0.03	_	2.1
	Compliant?		YES		YES		YES	\perp	YES		YES
	03/02/2021	<	6	\vdash	6	_	0.24	┺	0.03	_	19
	03/09/2021	<	3		3	├	0.28	⊢	0.02	_	0
	03/16/2021	<	3	<	3	-	0.15	⊢	0.03	+	13
March	03/23/2021 03/30/2021	<	3	<	3	-	0.22 0.27	⊢	0.05 0.02	+	3
	Monthly Average	•	3.6	•	3.6		0.27		0.02		0.0
			YES		YES			-	YES		YES
	Compliant?						YES			_	
	04/06/2021	<	6	<	5		0.2	<	0.01 0.01	+	0
	04/13/2021 04/20/2021	<	3 3	Ť	3 8		0.21 0.19	+	0.01	+	14
April	04/27/2021	<	3	\vdash	7		0.19	+	0.02	+	21
April	04/2//2021	È	,	\vdash	,		0.10	-	0.01	+	
	Monthly Average		3.8		5.8		0.19		0.01		0.2
	Compliant?		YES		YES		YES		YES		YES
	05/04/2021	<	3		8		0.18		0.02		10
	05/11/2021	<	3	<	3		0.08	1	0.01	_	4
	05/18/2021	<	3	Ė	5		0.11		0.01		15
May	05/25/2021	<	3		6		0.19		0.03		7
,											
	Monthly Average		3.0		5.5		0.14		0.02		8.1
	Compliant?		YES		YES		YES	П	YES		YES
	06/01/2021	<	3	<	3		0.07		0.03		12
	06/08/2021	<	3	<	3		0.23		0.03		3
	06/15/2021	<	3		3		0.21		0.03		4
June	06/22/2021	<	3		3		0.22	┺	0.06	_	2
	06/29/2021	<	3	<	3	_	0.2	┺	0.04	_	8
	Monthly Average	-	3.0	\vdash	3.0	_	0.19	⊢	0.04	_	4.7
	Compliant?		YES		YES		YES	_	YES		YES
	07/05/2021	<	3	<	3	\vdash	0.19	┺	0.03	-	2
	07/13/2021	<	3	<	3	├	0.26	⊢	0.02	+	1
	07/20/2021 07/27/2021	<	5 3	<	5 3	⊢	0.36	⊢	0.04 0.17	+	12
July	01/21/2021	-		<u> </u>		-	0.3	-	0.17	+	12
	Monthly Average		3.5		3.5		0.28		0.07		2.6
			YES		YES		YES	_	YES		YES
	Compliant? 08/03/2021	<	3		4		0.38	-	0.03	_	6
	08/09/2021	<	3	<	3	-	0.28	-	0.03	+	0
	08/17/2021	<	3	<u> </u>	3	-	0.24	+	0.02	+	Ť
August	08/24/2021	<	3	<	3	-	0.24	-	0.04	+	3
August	08/31/2021	<	3		3	-	0.41	-	0.04	$\overline{}$	2
	Monthly Average		3.0		3.2		0.31		0.04		0.2
	Compliant?		YES		YES		YES		YES		YES
	09/07/2021	<	3		3		0.71		0.05		2
	09/14/2021	<	3		3		0.95		0.05		1
	09/21/2021	<	3	<	3	<	0.01		0.05	\perp	1
September	09/28/2021	<	3	<	3		0.5		0.06		1
	Monthly Average		3.0		3		0.54		0.05		1.2
	Compliant?		YES		YES		YES		YES		YES
	10/05/2021	<	3		3		0.43		0.04		2
	10/13/2021	<	3		3		0.34	1	0.03		6
0.1.1	10/19/2021	<	3		4		0.5	-	0.06	_	0
October	10/26/2021	<	3	\vdash	3		0.52		0.06	-	3
	Monthly Average		2		2.7		0.45	-	0.05		0.0
	Monthly Average		3 VE0		3.3 VEO		0.45 VEO		0.05		0.2
	Compliant?		YES		YES		YES		YES		YES
	11/02/2021	<	3	<	3	\vdash	0.51	\vdash	0.04	+	12
	11/09/2021	<	3	٧	3	\vdash	0.46	-	0.06	+	6
Movember	11/16/2021	<	3	+	3 4		0.45	-	0.06	+	6
November	11/23/2021	<	3	\vdash	5		0.46 0.44	+	0.05 0.02	+	3
	11/29/2021 Monthly Average	1	3.0		3.6		0.44		0.05		4.8
			YES		YES		YES		YES		YES
	Compliant? 12/07/2021	-									10
	12/14/2021	<	3	\vdash	16 4		0.61 0.41	+	0.03	+	
	12/14/2021	<	3	<	3		0.41	+	0.08	+	3 4
December	12/29/2021	<	3	Ť	5		0.39	+	0.04	+	2
December	12/23/2021	È	- * -	\vdash			0.05	1	0.04	+	
	Monthly Average		3.0		7		0.45		0.05		3.9
		_	-14	_	YES	_	YES	-	YES	-	YES

2021 - IROQUOIS WWTP LOADING CALCULATIONS

MONTH	Total Effluent Flow (m ³)		BOD	TSS	TP	NH ₃
		Monthly Average (mg/L)	3.0	3.0	0.2	0.03
January	55,929	Loading (kg/d)	5.41	5.41	0.37	0.05
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.0	3	0.39	0.0275
February	36,136	Loading (kg/d)	3.50	3.50	0.45	0.03
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.6	3.6	0.23	0.03
March	ch 112,443	Loading (kg/d)	13.06	13.06	0.84	0.11
		Compliant?	YES	YES	YES	YES
	April 67,262	Monthly Average (mg/L)	3.8	5.75	0.19	0.01
April		Loading (kg/d)	8.14	12.48	0.41	0.03
		Compliant?	YES	YES	YES	YES
	May 61,435	Monthly Average (mg/L)	3.0	5.5	0.14	0.0175
May		Loading (kg/d)	5.95	10.90	0.28	0.03
		Compliant?	YES	YES	YES	YES
	June 30,036	Monthly Average (mg/L)	3.0	3	0.19	0.04
June		Loading (kg/d)	2.91	2.91	0.18	0.04
		Compliant?	YES	YES	YES	YES
	July 41,989	Monthly Average (mg/L)	3.5	3.5	0.28	0.07
July		Loading (kg/d)	4.74	4.74	0.38	0.09
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.0	3.2	0.31	0.04
August	28,764	Loading (kg/d)	2.78	2.97	0.29	0.04
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.0	3	0.54	0.05
September	26,378	Loading (kg/d)	2.55	2.55	0.46	0.04
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.0	3.3	0.45	0.05
October	39,002	Loading (kg/d)	3.77	4.09	0.56	0.06
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.0	3.6	0.46	0.05
November	52,060	Loading (kg/d)	5.04	6.05	0.78	0.08
		Compliant?	YES	YES	YES	YES
		Monthly Average (mg/L)	3.0	7.0	0.45	0.05
December	70,204	Loading (kg/d)	6.79	15.85	1.01	0.12
		Compliant?	YES	YES	YES	YES

2021 - IROQUOIS WWTP EFFLUENT UN-IONIZED AMMONIA

Sample	Sample	Sample Temp.	Dissociation	Effluent	Fraction of		Total Ammonia	Un-ionized
Date	Temperature	Kelvin	Constant	Sample pH	Un-ionized		(mg/L)	Ammonia
	° C		pK _a	on-site	Ammonia	l (N	H3 + NH4 as N)	(mg/L)
01/05/2021	13.2	286.35	9.62	7.47	0.0070	١,	0.02	0.0001
01/12/2021	12.7	285.85	9.64	7.27	0.0070		0.02	0.0001
01/19/2021	13.8	286.95	9.60	7.17	0.0042		0.02	0.0001
01/26/2021	11.5	284.65	9.68	7.17	0.0037	\vdash	0.03	0.0002
02/02/2021	11.3	284.45	9.69	7.14	0.0028		0.03	0.0001
02/09/2021	10.8	283.95	9.70	7.14	0.0033		0.02	0.0001
02/16/2021	11.6	284.75	9,68	7.41	0.0054		0.05	0,0003
02/23/2021	11.3	284.45	9.69	7.28	0.0039		0.02	0.0001
03/02/2021	10.6	283.75	9.71	7.15	0.0027		0.03	0.0001
03/09/2021	10.7	283.85	9,71	7.35	0.0044		0.02	0,0001
03/16/2021	12.8	285.95	9.64	7.51	0.0074		0.03	0.0002
03/23/2021	10.5	283.65	9.71	7.28	0.0037		0.05	0.0002
03/30/2021	10.9	284.05	9.70	7.45	0.0056		0.02	0.0001
04/06/2021	10.8	283.95	9.70	7.32	0.0041	<	0.01	0.0000
04/13/2021	11.3	284.45	9.69	7.29	0.0040	<	0.01	0.0000
04/20/2021	11.4	284.55	9.68	7.20	0.0033		0.02	0.0001
04/27/2021	12.2	285.35	9.66	7.23	0.0037		0.01	0.0000
05/04/2021	11.1	284.25	9.69	7.32	0.0042		0.02	0.0001
05/11/2021	13.1	286.25	9.63	7.29	0.0046		0.01	0.0000
05/18/2021	13.0	286.15	9.63	7.31	0.0048		0.01	0.0000
05/25/2021	14.6	287.75	9.58	7.20	0.0042		0.03	0.0001
06/01/2021	15.7	288.85	9.54	7.32	0.0060		0.03	0.0002
06/08/2021	15.3	288.45	9.55	7.17	0.0041		0.03	0.0001
06/15/2021	14.7	287.85	9.57	7.14	0.0037		0.03	0.0001
06/22/2021	15.2	288.35	9.56	7.17	0.0041		0.06	0.0002
06/29/2021	18.7	291.85	9.44	7.15	0.0051		0.04	0.0002
07/05/2021	16.2	289.35	9.52	7.08	0.0036		0.03	0.0001
07/13/2021	17.8	290.95	9.47	7.05	0.0038		0.02	0.0001
07/20/2021	17.7	290.85	9.48	7.14	0.0046		0.04	0.0002
07/27/2021	17.1	290.25	9.50	7.23	0.0054		0.17	0.0009
08/03/2021	17.1	290.25	9.50	7.20	0.0050		0.03	0.0002
08/09/2021	17.4	290.55	9.49	7.25	0.0058		0.02	0.0001
08/17/2021	18.5	291.65	9.45	7.30	0.0070		0.08	0.0006
08/24/2021	18.6	291.75	9.45	7.16	0.0051		0.04	0.0002
08/31/2021	19.1	292.25	9.43	7.35	0.0082		0.04	0.0003
09/07/2021	19.3	292.45	9.42	7.32	0.0078		0.05	0.0004
09/14/2021	18.9	292.05	9.44	7.25	0.0065		0.05	0.0003
09/21/2021	19.5	292.65 292.45	9.42	7.27	0.0071	\vdash	0.05	0.0004
09/28/2021	19.3		9.42	7.52	0.0123		0.06	0.0007
10/05/2021	19.2	292.35	9.43	7.19	0.0057		0.04	0.0002
10/13/2021	18.9	292.05 291.15	9.44 9.47	7.14 7.24	0.0050 0.0059		0.03 0.06	0.0002 0.0004
10/19/2021	18 17.3	291.15	9.47	7.24	0.0059		0.06	0.0004
11/02/2021	16.9	290.45	9.50	7.38	0.0069		0.06	0.0004
11/09/2021	17.7	290.85	9.48	7.20	0.0075		0.06	0.0003
11/16/2021	17.7	291.05	9.47	7.42	0.0033		0.06	0.0005
11/23/2021	17.7	290.85	9.48	7.47	0.0098		0.05	0.0005
11/29/2021	15.2	288.35	9.56	7.35	0.0062		0.02	0.0003
12/07/2021	16.5	289.65	9.52	7.53	0.0102		0.03	0.0003
12/14/2021	14.4	287.55	9.58	7.39	0.0064		0.08	0.0005
12/21/2021	16	289.15	9.53	7.49	0.0090		0.06	0.0005
12/29/2021	13.6	286.75	9.61	7.26	0.0044		0.04	0.0002
	10.0	are pl(in the diago		7.20	0.0077		0.04	0.0002

 $pK_a = 0.09018 + 2729.92/T$, where pK_a is the dissociation constant of ammonia at a given temperature.

T = (K = degrees C + 273.16), where T is the ambient water temperature in Kelvin.

2021 - IROQUOIS WWTP MONTHLY AEROBIC BIOSOLIDS CONCENTRATION RATIO

	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Ammonia	802	1220	1110	975	1050	776	1120	1410	1590	999	1580	1400
Nitrate	3.0	1.1	0.1	1.6	1.0	1.8	2.1	2.2	1.8	1.6	6.1	5.3
Ammonia + Nitrate	805	1221	1110	977	1051	778	1122	1412	1592	1001	1586	1405
Total Phosphorus	1230	1270	981	867	745	576	1040	2730	1360	1500	1280	1280
Total Solids	29700	28200	27600	16700	25400	41100	63700	33600	29900	46200	40500	35500
Aluminum	1220	1040	902.00	867	811.0	589.0	1120	1670	1190	1470	1390	870
Arsenic	0.10	0.10	0.10	0.10	0.10	0.10	0.20	0.30	0.10	0.20	0.20	0.20
Cadmium	0.03	0.03	0.03	0.03	0.03	0.03	0.03	0.04	0.03	0.04	0.04	0.03
Chromium	0.67	0.63	0.49	0.61	0.71	0.40	0.68	2.37	0.92	1.43	1.53	1.08
Cobalt	0.12	0.12	0.10	0.13	0.13	0.08	0.12	0.22	0.09	0.15	0.15	0.13
Copper	42.60	33.50	27.40	30.70	26.90	20.00	31.90	95.70	35.00	59.00	67.80	45.80
Lead	0.90	0.80	0.70	0.80	0.70	0.50	0.90	2.40	0.90	1.50	1.60	1.00
Mercury	0.03	0.03	0.03	0.02	0.03	0.03	0.03	0.30	0.04	0.06	0.09	0.02
Molybdenum	0.34	0.31	0.26	0.31	0.30	0.28	0.35	0.77	0.30	0.45	0.60	0.44
Nickel	0.81	0.72	0.62	0.79	0.81	0.51	0.83	1.72	0.70	1.03	1.14	0.94
Selenium	0.10	0.10	0.10	0.10	0.10	0.10	0.20	0.20	0.10	0.20	0.20	0.20
Zinc	20.20	17.30	14.50	16.60	13.60	9.08	17.60	28.20	17.40	27.30	28.40	22.40

Metals ratio = mg metals/kg solids

		Metal/Solids Ratio (Sludge)											
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Limit
Arsenic	3.37	3.55	3.62	5.99	3.94	2.43	3.14	8.93	3.34	4.33	4.94	5.63	170
Cadmium	1.01	1.06	1.09	1.80	1.18	0.73	0.47	1.19	1.00	0.87	0.99	0.85	34
Chromium	22.6	22.3	17.8	36.5	28.0	9.7	10.7	70.5	30.8	31.0	37.8	30.4	2800
Cobalt	4.04	4.26	3.62	7.78	5.12	1.95	1.88	6.55	3.01	3.25	3.70	3.66	340
Copper	1434	1188	993	1838	1059	487	501	2848	1171	1277	1674	1290	1700
Lead	30.3	28.4	25.4	47.9	27.6	12.2	14.1	71.4	30.1	32.5	39.5	28.2	1100
Mercury	0.84	0.99	0.94	1.32	0.98	0.73	0.47	8.93	1.17	1.30	2.20	0.54	11
Molybdenum	11.45	10.99	9.42	18.56	11.81	6.81	5.49	22.92	10.03	9.74	14.81	12.39	94
Nickel	27.3	25.5	22.5	47.3	31.9	12.4	13.0	51.2	23.4	22.3	28.1	26.5	420
Selenium	3.37	3.55	3.62	5.99	3.94	2.43	3.14	5.95	3.34	4.33	4.94	5.63	34
Zinc	680	613	525	994	535	221	276	839	582	591	701	631	4200
Sludge is Acceptable	TRUE	TRUE	TRUE	FALSE	TRUE	TRUE	TRUE	FALSE	TRUE	TRUE	TRUE	TRUE	l

SOME ANALYSIS RESULTS EXPRESSED AS "<" (LESS THAN); HOWEVER, IN ORDER TO COMPLETE THE CALCULATION, ONLY THE NUMERIC VALUE WAS USED; THEREFORE THE AVG. CONC. IS GREATER THAN ACTUAL.

Appendix B

Flow Meter Calibration Reports



1333-03 Michael St. Ottawa, ON K1B-3M9 Ph. 613 248-1999 Fax: 613 248-1997

5 Iroquois W.P.C.P.

Site Reports August, 2021



5.1 FIT-401 Waste Sludge Basin 1

Flow Transmitter Instrument Calibration/Verification Report Date: June 9, 2021

As Found Results

Client Details Instrument Details

Customer **Municipality of South Dundas** Contact Denis Villeneuve

613-543-2631

Calibrations by: Tim Stewart

Capital Controls 613-248-1999

Manufacturer

Model Promag 10 W DN 80 Serial Number H107C816000 Location Iroquois W.P.C.P. Waste Sludge Basin #1 Process

Eand H

Tag ID FIT-401 Output 4-20 mA

Calibration Equipment

Make Fluke Meter 725 Model 8759025 Serial #

FieldCheck 50098801 990B1402000

Test Procedure FieldCheck

Zero Test Current out = +0.004 mA

MP1 = -0.48 %

Amplifier

MP3 = +0.01 %

MP4 = -0.00%

Current Output MP1 = +0.003 mA MP2 = =0.09 % MP2 = +0.003 mAMP3 = +0.003 mA

 $MP4 = +0.006 \, mA$

Sensor Test Rated for 50.00 Actual = 43.28 13.34...50.00 Coil Current Stability Passed

Comments



5.2 FIT-402 Waste Sludge Basin 2

Flow Transmitter As Found Results

Instrument Calibration/Verification Report

Date: June 9, 2021

Client Details

Instrument Details

Customer Contact

Municipality of South Dundas Denis Villeneuve 613-543-2631

Calibrations by:

Tim Stewart Capital Controls 613-248-1999

Manufacturer Serial Number

Location Process Tag ID Output

Eand H

Promag 10 W DN 80 JA091316000 Morrisburg WTP Sludge Basin #2 FIT-402 4-20 mA

Calibration Equipment

Make Fluke Meter FieldCheck Model 725 50098801 Serial # 8759025 990B1402000

Test Procedure FieldCheck

Zero Test Current out = -0.005 mA

Amplifier MP3 = -0.04%MP4 = +0.01 %

Current Output MP1 = -0.85 % MP1 = -0.008 mA MP2 = +0.09 % MP2 = -0.010 mA $MP3 = -0.021 \, mA$ MP4 = -0.032 mA

Sensor Test Rated for 50.00 Actual = 42.89 13.34...50.00 Coil Current Stability Passed

Comments



5.3 FIT-305 Raw Sewage Influent Channel 1

Flow Meter	Instrument Calibration/Verification Report	Date: June 9, 2021
As Found Results		

Client Details		Instrume	nt Details			
Customer	Municipality of South Dundas	Manufac	turer	Siemens		
Contact	Denis Villeneuve	Model		OCM 3		
	613-543-2631	Serial Nu	mber	PDB/C0010053		
		Location		Iroquois W.P.C.P.		
Calibrations by:	Tim Stewart	Process	Process			
	Capital Controls	Tag ID		FIT-305		
	613-248-1999	Output		4-20 mA		
Programming Par	amaters	Calibratio	on Equipment			
		Make	Fluke Meter	Level Stand		
		Model	725			
Calibration by me	ans of Simulating Channel Level	Serial #	8759025			
Flume Type = Pars	hall Size = 12"					
DAZ Dissides	Distance = 61.01694 cm					
F4/- Dianking						
	ad = 175.3498 cm	Range = 0-199.5 I/s				

I T DITEG	Ollics – Cili
Units = m	Volume = m3

			Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale
Simulated Level	3.7 cm	6.0 cm	7.1 cm
Actual Flow Rate	4.93 l/s	9.06 I/s	12.44 l/s
Calculated Flow Rate	4.3 l/s	9.11 l/s	11.7 l/s
Error	0.31%	0.03%	0.38%
Actual mA Output	4.39 mA	4.73 mA	4.99 mA
Expected mA Output	4.34 mA	4.75 mA	4.94 mA
mA Output Error	0.32%	0.13%	0.32%



5.4 FIT-306 Raw Sewage Influent Channel 2

Flow Meter Instrument Calibration/Verification Report Date:

As Found Results

Client Details Instrument Details

Customer Municipality of South Dundas Manufacturer

 Contact
 Denis Villeneuve
 Model
 OCM 3

 613-543-2631
 Serial Number
 PDB/C0010053

 Location
 Iroquois W.P.C.P.

Calibrations by: Tim Stewart Process Influent Channel 2
Capital Controls Tag ID FIT-306

613-248-1999 Output 4-20 mA

Programming Paramaters

Calibration Equipment

Make Fluke Meter Level Stand

Make Fluke Meter Model 725

Calibration by means of Simulating Channel Level Serial # 8759025
Flume Type = Parshall Size = 12"
P47- Blanking Distance = 61.01694 cm

P46 - Zero Head = 176.3498 cm Range = 0-200 l/s

P7 - Max. Head = 44.1699 cm P1 Linear Units = cm Flow Units = I/s

> Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale

Simulated Level	6.3 cm	11.3 cm	17.9 cm
Actual Flow Rate	10.43 l/s	25.1 l/s	46.2 l/s
Calculated Flow Rate	9.71 l/s	24.2 l/s	45.5 l/s
Error	0.36%	0.45%	0.35%
Actual mA Output	4.84 mA	6.01. mA	7.70mA
Expected mA Output	4.78 mA	5.94 mA	7.64 mA
mA Output Error	0.38%	0.44%	0.25%

Comments



5.5 FIT-304 Raw Waste Water Flow

Flow Meter Instrument Calibration/Verification Report Date: June 9, 2021

As Found Results

Client Details Instrument Details

Customer Municipality of South Dundas Manufacturer

 Contact
 Denis Villeneuve
 Model
 MAG 6000

 613-543-2631
 Serial Number
 192102H243

 Location
 Iroquois W.P.C.P.

Calibrations by: Tim Stewart Process Raw Waste Water Flow Capital Controls Tag ID FIT-304

613-248-1999 Output 4-20 mA

Programming Paramaters Calibration Equipment

Make Fluke Meter
DN 8" Model 725
Range = 0-300 l/s Serial # 8759025

Cal Factor = 23.909410

Calibration by means of simulating output and verifying coil resistance Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale

Simulated Flow 0% 50% 100% **Actual Flow Rate** 0 I/s 150 I/s 300 l/s 151 I/s 300.0 Calculated Flow Rate 0 /I/s 0.00% Error 0.00% 0.33%

> Coil resistance = 109.9 ohms Coil resistance to ground = infinite

Comments



5.6 FIT-302 P.S. Inlet Sewage Flow

Flow Meter Instrument Calibration/Verification Report Date: June 9, 2021

As Found Results

Client Details Instrument Details

Customer Municipality of South Dundas Manufacturer

Contact Denis Villeneuve Model
613-543-2631 Serial Number
Location

Location Iroquois W.P.C.P.
Calibrations by: Tim Stewart Process Elizabeth St Pump Sta
Capital Controls Tag ID FIT-302

613-248-1999 Output 4-20 mA

MAG 6000

N1D2087032

Programming Paramaters Calibration Equipment

Make Fluke Meter
DN 14" Model 725
Range = 0-400 l/s Serial # 8759025
Cal Factor = 82.775460

Calibration by means of simulating output and verifying coil resistance Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale

Simulated Flow 0% 50% 100% **Actual Flow Rate** 0 I/s 200 I/s 400 l/s 200 I/s 402 l/s Calculated Flow Rate 0 /I/s 0.00% Error 0.00% 0.50%

> Coil resistance = 99.4 ohms Coil resistance to ground = infinite

Comments



5.7 FIT-301 Inlet Sewage Plant Pump Station Flow

Flow Meter Instrument Calibration/Verification Report Date:

As Found Results

Contact

Client Details Instrument Details

Customer Municipality of South Dundas Manufacturer

 Denis Villeneuve
 Model
 MAG 6000

 613-543-2631
 Serial Number
 N1D2087032

 Location
 Iroquois W.P.C.P.

Calibrations by: Tim Stewart Process Plant Influent Pump Sta Capital Controls Tag ID FIT-301

613-248-1999 Output 4-20 mA

Programming Paramaters Calibration Equipment

DN 14" Model 725
Range = 0-400 l/s Serial # 8759025

Range = 0-400 l/s Serial # 10 Cal Factor = 79.167340

Calibration by means of simulating output and verifying coil resistance Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale

 Simulated Flow
 0%
 50%
 100%

 Actual Flow Rate
 0 l/s
 201 l/s
 400 l/s
 Coil resistance = 132.9

 Actual Flow Rate
 0 l/s
 201 l/s
 400 l/s
 Coil resistance = 132.9 ohms

 Calculated Flow Rate
 0 /l/s
 200 l/s
 400 l/s
 Coil resistance to ground = infinite

 Error
 0 .00%
 0.25%
 0.00%

Comments



5.8 FIT-303 Supernatant

Flow Meter	Instrument Calibration/Verification Report	Date: June 9, 2021

As Found Results

Client Details Instrument Details

Customer Municipality of South Dundas Manufacturer

 Contact
 Denis Villeneuve
 Model
 MAG 6000

 613-543-2631
 Serial Number
 N1D6053480

 Location
 Iroquois W.P.C.P.

 Calibrations by:
 Tim Stewart
 Process
 Supernatant Pump Sta

 Capital Controls
 Tag ID
 FIT-303

 613-248-1999
 Output
 4-20 mA

Siemens

Programming Paramaters Calibration Equipment

Make Fluke Meter

DN 4" Fluke Meter
Model 725
Range = 0-75 l/s Serial # 8759025
Cal Factor = 6.4206120

Calibration by means of simulating output and verifying coil resistance Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale

Simulated Flow 0% 50% 100% 37.5 I/s 0 I/s **Actual Flow Rate** 75 I/s Calculated Flow Rate 37.6 l/s 74.8 l/s 0 /l/s 0.00% 0.13% 0.27% Error

> Coil resistance = 113.1 ohms Coil resistance to ground = infinite

Comments



5.9 FIT-501 UV Channel Flow

Flow Meter As Found Result	Instrument Calibration/Verification Report			Date: June 9, 202	
Client Details			Instrument Details		
Customer	Municipality of South D	undas	Manufacturer	Nivus	
Contact	Denis Villeneuve		Model	OCM Pro	
	613-543-2631		Serial Number	4549902	
			Location	Iroquois W.P.C.P.	
Calibrations by:	Tim Stewart		Process	UV Inlet Channel	
-	Capital Controls		Tag ID	FIT-501	
	613-248-1999		Output	4-20 mA	
Channel Configurati H = 0.868m B = 0.900m Sensor Configurati hSensor = 0.00 Velocity = Sen	ion: 00 m (at bottom) hma	x = 0.868 (max level) 0m	Serial # 8759025 Flow rate= Area (m2) x velo	ocity m/s	
Wedge Pos. A	_				
Calibration by comparing channel height to instrument reading and calculating flow		Pass/Fail Criteria: 5% of Full Scale Errors are expressed in percentage of Full Scale			
Measured Level	0.00 cm	76.9 cm	77.1 cm		
Displayed Level	0.00 cm	76.8 cm	76.9 cm		
Calculated Flow Ra	ate 0.00 I/s	4.84 I/s	4.86 I/s		
Displayed Flow Ra	te 0.00 l/s	4.76 l/s	4.75 l/s		
Error	0.00%	0.16%	0.22%		

Comments