

# Iroquois Wastewater System

---

Waterworks # 120000159

## Annual Report

Prepared By The Municipality of South Dundas

Reporting Period of January 1<sup>st</sup> – December 31<sup>st</sup> 2025

Issued: March 4<sup>th</sup>, 2026

Revision: 0

Operating Authority:



The Municipality of  
**SOUTH DUNDAS**

This report has been prepared to meet the requirements set out in:

Document	Document #	Issue Date	Issue Number
Facility ECA	9689-8MQHMK	October 25, 2011	N/A
ECA for Municipal Sewage Collection System	165-W601	June 2, 2023	1.0

## Table of Contents

<b>1</b>	<b>Revision History</b> .....	<b>1</b>
<b>2</b>	<b>Operations and Compliance Reliability Indices</b> .....	<b>1</b>
<b>3</b>	<b>Process Description</b> .....	<b>1</b>
<b>4</b>	<b>Treatment Flows</b> .....	<b>2</b>
<b>5</b>	<b>Raw Sewage Quality</b> .....	<b>3</b>
<b>6</b>	<b>Effluent Quality</b> .....	<b>7</b>
<b>7</b>	<b>Operating Issues</b> .....	<b>13</b>
<b>8</b>	<b>Maintenance</b> .....	<b>14</b>
<b>9</b>	<b>Sludge Generation</b> .....	<b>15</b>
<b>10</b>	<b>Summary of Complaints</b> .....	<b>15</b>
	<b>Appendix A - Performance Assessment Report</b>	
	<b>Appendix B - Details of Abnormal Sewage Discharge Events</b>	
	<b>Appendix C – Biosolids Quality Report</b>	
	<b>Appendix D - ECA Annual Report Requirements</b>	

## 1 Revision History

Date	Rev#	Revisions	Revised By
March 04, 2026	0	Annual Report Issued	Chelsea Fletcher, PCT Municipality of South Dundas

## 2 Operations and Compliance Reliability Indices

Compliance Event	# of Events
Ministry of Environment Inspections	No MECP inspections in 2025
Ministry of Labour Inspections	No MOL inspections in 2025
Non-Compliance	No Non-compliance events in 2025
Community Complaints	No complaints were received in 2025
Spills	No spill events in 2025
Overflows/Bypass	No bypass or overflow event in 2025
Sewer main blockages	No sewer main blockage in 2025

## 3 Process Description

Iroquois’s sewage collection system is a gravity fed sanitary sewage collection system. There are two pumping stations which pump wastewater from the collection system to the wastewater treatment facility.


The Iroquois Wastewater Treatment Plant (WWTP) is a Class II wastewater treatment facility owned and operated by the Municipality of South Dundas. Raw sewage is pumped to the WWTP by the plant pumping station which is equipped with three submersible pumps. From the pumping station, wastewater passes through the inlet works, including mechanically cleaned fine screens and a grit removal and disposal system. Aluminum Sulphate is added to assist in phosphorous removal. The wastewater then moves through either of two parallel Sequencing Batch Reactors (SBRs) equipped with individual aeration systems, mixers, decanters and sludge removal pumps. Effluent decanted from the SBRs is treated by UV disinfection and subsequently passes through an outfall pipe to the St. Lawrence River.

Sludge removed from the SBRs is transferred to a waste activated sludge tank. From the tank, the sludge enters a rotary drum thickener. Polymer is added to assist with the thickening process. Thickened sludge is pumped to an Autothermal Thermophilic Aerobic Digestion (ATAD) system for stabilization. The ATAD system is equipped with an off-gas scrubber and biofilter to provide odour control. The digested sludge is then pumped to one of three biosolids storage tanks. From the storage tanks, biosolids are hauled off site to be utilized as soil conditioner.


## 4 Treatment Flows

The hydraulic flows reaching the treatment facility in 2025 averaged 1570 m<sup>3</sup>/day which represents 48% of the 3,300 m<sup>3</sup>/day design. Please see the Performance Assessment Reports attached in Appendix A for details.

### 4.1 Raw Flow (m3/d)



#### 4.1.1 Annual Comparison (m3)



### 4.2 Imported Sewage


There is no imported sewage accepted at this facility.

## 5 Raw Sewage Quality


Current year minimum, maximum and averages are available in Appendix A – Performance Assessment Report.

### 5.1 Influent Trending


#### 5.1.1 BOD5 (mg/L)




#### 5.1.2 5-year BOD5 (mg/L)




5.1.3 Total Suspended Solids (mg/L)




5.1.4 5-year Total Suspended Solids (mg/L)




5.1.5 Total Phosphorus (mg/L)




5.1.6 5-year Total Phosphorus (mg/L)



5.1.7 Total Kjeldahl Nitrogen (TKN) (mg/L)



5.1.8 5-year Total Kjeldahl Nitrogen (TKN) (mg/L)



## 5.2 Imported Waste Quality

There is no imported sewage accepted at this facility.

# 6 Effluent Quality

The monthly average concentrations of carbonaceous biochemical oxygen demand (CBOD<sub>5</sub>), total suspended solids (TSS), total ammonia nitrogen (TAN) remained below the effluent objectives and limits outlined in the facility's Certificate of Approval during 2025. The geometric mean density of E. coli in the effluent also remained below the ECA limit and objective in 2025. In addition, the effluent pH remained within the limits and objectives throughout the year. The monthly average for total phosphorus (TP) remained below the effluent limit outlined in the facility's Certificate of Approval in 2025.

Effluent results from the WWTP for 2025 are tabulated below. Additional data can be found in the Performance Assessment Reports attached in Appendix A.

## 6.1 Effluent Quality Assurance and Control Measures Taken

This system is part of the Municipality of South Dundas. Operational Services are delivered by staff employed by the Municipality. The systems are operated to meet compliance with applicable regulations. The system has comprehensive manuals detailing operations, maintenance, instrumentation, and emergency procedures. All procedures are treated as active documents and are updated as required.

The process is reviewed and maintained by certified operators. These operators complete in-house rounds and testing to monitor the process. All Sampling and analysis follow approved methods and protocols for sampling, analysis and recording as specified in the Ministry's Procedure F-10-1, "Procedures for Sampling and Analysis Requirements for Municipal and Private Sewage Treatment Works", the Ministry's publication, "Protocol for the Sampling and Analysis of Industrial/Municipal Wastewater" and the publication, "Standard Methods for the Examination of Water and Wastewater".

All final effluent samples collected during the reporting period to meet legislated sampling requirements are submitted to Caduceon Ottawa for analysis, with the exception of pH and temperature. Caduceon Ottawa has been deemed accredited by the Canadian Association for Laboratory Accreditation (CALA), meeting strict provincial guidelines including an extensive quality assurance/quality control program. By choosing this laboratory, South Dundas is ensuring appropriate control measures are undertaken during sample analysis. The pH and temperature parameters are analyzed in the field at the time of sample collection by certified operators, to ensure accuracy and precision of the results obtained.

South Dundas uses a data management system maintained by staff, which includes:

- SharePoint – Municipality of South Dundas Water/Wastewater Site.
  - This online database consolidates all operational data from a variety of sources including field data, online instrumentation, and electronic receipt of lab test results for reporting, tracking and analysis.


The operations team also has access to in-house Operational Compliance and Process Technicians (PCTs) to assist with emerging process issues. This aids in establishing additional control measures to ensure a quality effluent product.

Detailed individual sample results for both raw sewage and final effluent can be requested from the operating authority.


## 6.2 CBOD5 (mg/L)

Compliance Limit and Objective for this parameter was met in 2025.

### 6.2.1 Concentration (mg/L)




### 6.2.1.1 Loading (kg/d)




### 6.3 Total Suspended Solids (mg/L)

Compliance Limit and Objective for this parameter was met in 2025.

#### 6.3.1 Concentration (mg/L)




#### 6.3.2 Loading (kg/d)




### 6.4 Total Phosphorus (mg/L)

Compliance Limit for this parameter was met in 2025.

#### 6.4.1 Concentration (mg/L)




#### 6.4.2 Loading (kg/d)




### 6.5 Total Ammonia Nitrogen (mg/L)

Compliance Limit and Objective for this parameter was met in 2025.

#### 6.5.1 Concentration (mg/L)




#### 6.5.2 Loading (kg/d)





### 6.9 Temperature

There are no compliance limits or objectives defined for Effluent



## 7 Operating Issues

There were no operating issues in 2025.

### 7.1 Effluent Quality Non-Compliance Summary

Date	Exceedance of	Limit	Value	Corrective Action
No Non-Compliance for the reporting period of 2025				

### 7.2 Summary of Abnormal Sewage Discharge Events

Abnormal Discharge Events include Bypass', Overflows, Diversions and Spills of Sewage. Summary Details are included in Appendix B.

### 7.3 Spills (Other than Sewage)

Date	Location	Details	Volume (m3)	Start Date and Time	End Date and Time
There were no spills of sewage to report in 2025					

## 8 Maintenance

Routine planned maintenance activities:

- Inspect, adjust and calibrate process control equipment to ensure proper operation of water distribution systems, pumps, chemical feeders, and all other equipment installed at the facilities.
- Carry out a routine maintenance program including greasing and oiling as specified in the lubrication schedule.
- Perform day-to-day maintenance duties to equipment including checking machinery and electrical equipment when required.
- Maintain an equipment inventory

Unplanned maintenance is conducted as required.

### 8.1 Normal Maintenance and Repairs

Maintenance/Repairs
<ul style="list-style-type: none"> <li>- SCADA upgrades</li> <li>- Annual Transfer Switch Inspection</li> <li>- UV system upgrades and preventative maintenance</li> <li>- Process equipment cleanouts and oil changes</li> <li>- Annual Flow Meter and Level Transmitter Calibrations and Verifications</li> <li>- SCADA Maintenance</li> <li>- Biosolids Hauling and Disposal</li> <li>- Annual Generator Service Maintenance and Inspection</li> <li>- SBR Dissolved Oxygen Sensor Calibrations</li> </ul>

### 8.2 Emergency Maintenance and Repairs

Maintenance/Repairs
<p>January 30<sup>th</sup>, 2025 – DCV-403 Effluent discharge valve failed to open due to fault in gearbox. The actuator was found to be faulty and was replaced with a new actuator from ROTROK on February 28<sup>th</sup>, 2025.</p>

### 8.3 Flow Meter Calibrations and Maintenance

Location	Date of Calibration	Additional Maintenance
FIT-401 Waste Sludge Basin 1	May 22, 2025	None.
FIT-402 Waste Sludge Basin 2	May 22, 2025	None.
FIT-305 Raw Sewage Influent Channel 1	May 22, 2025	None.
FIT-306 Raw Sewage Influent Channel 2	May 22, 2025	None.
FIT-304 Raw Waste Water Flow	May 22, 2025	None.
FIT-302 P.S. Inlet Sewage Flow	May 22, 2025	None.
FIT-301 Inlet Sewage Plant Pump Station Flow	May 22, 2025	None.
FIT-303 Supernatant	May 22, 2025	None.
FIT-501 UV Channel Flow	May 22, 2025	None.

### 8.4 Authorized Alterations in Collection System

Alteration	Details	Significant Drinking Water Threat (Y/N)
No alterations made to the collection system in 2025		

### 8.5 Notice of Modifications

Date	Process	Modification	Status
January 2025	Flowrate Study being conducted by EVB Engineering on behalf of the Municipality for	2 Blu-Siren Loggers mounted in 2 manholes	Completed


## 9 Sludge Generation

### 9.1 Sludge Disposal Summary

Date	Disposal Location	Approval Number	Total Volume (m3)
June 2 – June 4, 2025	D.E.S Digester 12 Bath Road Iroquois, ON	ECA # 5948-7JRMAJ	286.25
October 15-20, 2025	D.E.S Digester 12 Bath Road Iroquois, ON	ECA # 5948-7JRMAJ	320.27

In 2025, a total of 606.52 m<sup>3</sup> of liquid sludge was removed from Iroquois’ WWTP. The sludge was removed from the WWTP by GFL in June AND October. There is no NASM plan as all sludge was hauled to a holding tank for mixing. It is anticipated that approximately the same volume of sludge will be generated in 2026.

### 9.2 5 Year Annual Comparison (m3/year)



It is anticipated that sludge volumes will remain similar to the 2025 volumes.

## 10 Summary of Complaints

Location	Date	Nature of Complaint	Actions Taken
No Sewer Backups in Iroquois in 2025			



Municipality of South Dundas – Iroquois Wastewater System – 2025 Annual Report

<b>2025 - IROQUOIS WWTP EFFLUENT SAMPLING MONTHLY AVERAGES</b>						
MONTH	DATE	CBOD (mg/L)	TSS (mg/L)	TP (mg/L)	NH <sub>3</sub> (mg/L)	E. Coli (CFU/100ml)
January	01/07/2025	< 3	4	0.11	0.05	15
	01/14/2025	< 3	7	0.11	0.08	29
	01/21/2025	< 3	25	0.15	0.08	25
	01/28/2025	< 3	12	0.14	0.47	22
	<b>Monthly Average</b>	<b>3.0</b>	<b>12.0</b>	<b>0.13</b>	<b>0.17</b>	<b>22</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
February	02/05/2025	4	8	0.25	1.46	14
	02/11/2025	4	8	0.2	0.77	99
	02/18/2025	4	9	0.28	6.89	1
	02/25/2025	4	6	0.26	0.14	82
	<b>Monthly Average</b>	<b>4.0</b>	<b>7.8</b>	<b>0.25</b>	<b>2.32</b>	<b>18</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
March	04/03/2025	< 3	6	0.2	0.29	13
	11/03/2025	< 3	6	0.17	0.12	21
	18/03/2025	< 3	16	0.28	0.12	32
	25/03/2025	< 3	8	0.16	0.05	19
	<b>Monthly Average</b>	<b>3.0</b>	<b>9.0</b>	<b>0.20</b>	<b>0.15</b>	<b>20</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
April	01/04/2025	4	20	0.47	0.1	32
	08/04/2025	< 3	5	0.16	0.07	14
	15/04/2025	5	8	0.22	0.14	12
	22/04/2025	< 3	27	0.2	0.06	18
	29/04/2025	< 3	7	0.18	0.39	14
<b>Monthly Average</b>	<b>3.6</b>	<b>13.4</b>	<b>0.25</b>	<b>0.15</b>	<b>17</b>	
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
May	06/05/2025	< 3	3	0.48	0.12	26
	13/05/2025	< 3	8	0.22	0.23	36
	20/05/2025	< 3	3	0.21	0.21	26
	27/05/2025	< 3	7	0.25	0.25	42
	<b>Monthly Average</b>	<b>3.0</b>	<b>5.3</b>	<b>0.29</b>	<b>0.20</b>	<b>32</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
June	3/06/2025	< 3	7	0.24	0.09	20
	10/06/2025	< 3	7	0.35	< 0.05	12
	17/06/2025	< 3	8	0.37	0.09	14
	24/06/2025	< 3	5	0.42	0.14	18
	<b>Monthly Average</b>	<b>3.0</b>	<b>6.8</b>	<b>0.35</b>	<b>0.09</b>	<b>16</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
July	02/07/2025	< 3	8	0.5	0.22	18
	8/07/2025	< 3	7	0.25	0.08	6
	15/07/2025	< 3	5	0.36	0.16	8
	22/07/2025	< 3	3	0.61	0.24	< 4
	29/07/2025	< 3	2	0.18	0.08	4
<b>Monthly Average</b>	<b>3.0</b>	<b>5.0</b>	<b>0.38</b>	<b>0.16</b>	<b>7</b>	
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
August	06/08/2025	3	3	0.45	0.14	6
	12/08/2025	< 3	4	0.35	0.09	2
	19/08/2025	< 3	5	0.37	< 0.05	8
	26/08/2025	< 3	4	0.47	< 0.05	2
	<b>Monthly Average</b>	<b>3.0</b>	<b>4.0</b>	<b>0.41</b>	<b>0.08</b>	<b>4</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
September	3/09/2025	< 3	5	0.52	< 0.05	6
	09/09/2025	< 3	5	0.55	< 0.05	2
	16/09/2025	< 3	3	0.72	< 0.05	2
	23/09/2025	< 3	5	0.92	0.13	10
	30/09/2025	< 3	4	0.32	0.05	20
<b>Monthly Average</b>	<b>3.0</b>	<b>4.4</b>	<b>0.61</b>	<b>0.07</b>	<b>5</b>	
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
October	10/07/2025	< 3	5	0.69	0.18	4
	10/14/2025	< 3	9	0.24	0.21	4
	10/21/2025	< 3	6	0.43	0.12	14
	10/28/2025	< 3	8	0.25	0.08	14
	<b>Monthly Average</b>	<b>3</b>	<b>7.0</b>	<b>0.40</b>	<b>0.15</b>	<b>7</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
November	11/04/2025	< 3	6	0.16	< 0.05	8
	11/10/2025	< 3	8	0.16	< 0.05	12
	11/18/2025	< 3	5	0.16	0.08	12
	11/25/2025	< 3	4	0.19	0.19	10
	<b>Monthly Average</b>	<b>3.0</b>	<b>5.8</b>	<b>0.17</b>	<b>0.09</b>	<b>10</b>
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	
December	12/02/2025	< 3	7	0.18	0.82	12
	12/09/2025	< 3	5	0.21	1.14	18
	12/16/2025	< 3	8	0.23	1.83	24
	12/23/2025	< 3	8	0.2	1.36	24
	12/30/2025	< 3	6	0.2	3.04	6
<b>Monthly Average</b>	<b>3.0</b>	<b>6.8</b>	<b>0.20</b>	<b>1.64</b>	<b>19</b>	
<b>Compliant?</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	<b>YES</b>	

# Appendix B

---

## Appendix B - Details of Abnormal Sewage Discharge Events

### *Facility Bypass*

Date	Location	Details	Volume (m3)	Start Time	End Time	Duration (h)	Discharge Receiver	Disinfection Provided
No By-Pass event to report in 2025								

### *Facility Overflow*

Date	Location	Details	Volume (m3)	Start Time	End Time	Duration (h)	Discharge Receiver	Disinfection Provided
No facility overflows to report in 2025.								

### *Collection Overflow*

Date	Location	Details	Volume (m3)	Start Time	End Time	Duration (h)	Discharge Receiver	Disinfection Provided
No overflows to report in 2025.								

### *Spills of Sewage*

Date	Location	Details	Volume (m3)	Start Time	End Time	Duration (h)	Discharge Receiver	Disinfection Provided
No spills of sewage to report in 2025.								

## Collection System Monitoring Data

Event Date	Event Location	Volume (m3)	Parameter	mg/L	Source Loading	Any Adverse Impacts & Corrective Actions
There was no collection system overflow or spill to report in 2025.						

# Appendix C

## Appendix C – Biosolids Quality Report

2025 - IROQUOIS WWTP MONTHLY AEROBIC BIOSOLIDS CONCENTRATION RATIO													
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	
Ammonia	1450	1420	1390	1870	3190	2370	2320	2120	2310	1950	2340	1250	
Nitrate	2.6	3.1	0.2	1.8	2.0	0.5	0.4	0.4	0.4	0.4	0.4	1.0	
Ammonia + Nitrate	1453	1423	1390	1872	3192	2371	2320	2120	2310	1950	2340	1251	
Total Phosphorus	1420	1240	1500	1330	1230	1510	1670	1890	2110	1150	1400	1390	
Total Solids	28300	14200	28500	30100	32300	37600	39300	41500	38500	35100	29800	29300	
Aluminum	864	1340	1180	906	926.0	640.0	1140	1090	1530	1080	706	888	
Arsenic	0.10	0.22	0.20	0.20	0.20	0.20	0.30	0.20	0.30	0.20	0.10	0.10	
Cadmium	0.03	0.05	0.04	0.04	0.04	0.03	0.06	0.05	0.07	0.04	0.03	0.03	
Chromium	1.57	2.45	2.15	1.76	1.74	1.20	2.06	1.86	2.86	1.83	1.07	1.27	
Cobalt	0.08	0.14	0.12	0.12	0.13	0.11	0.15	0.17	0.27	0.16	0.09	0.11	
Copper	33.50	50.90	37.60	32.50	28.80	24.70	36.40	35.00	56.50	37.20	20.80	23.40	
Lead	0.60	0.90	0.70	0.80	0.70	0.40	0.90	0.90	1.50	1.00	0.50	0.60	
Mercury	0.01	0.01	0.01	0.01	0.01	0.07	0.01	0.01	0.01	0.01	0.01	0.01	
Molybdenum	0.33	0.49	0.38	0.38	0.38	0.31	0.54	0.46	0.76	0.53	0.33	0.40	
Nickel	0.72	1.03	0.87	0.83	0.97	0.81	1.34	1.11	1.70	1.00	0.52	0.63	
Selenium	0.10	0.20	0.20	0.10	0.10	0.20	0.30	0.20	0.40	0.20	0.10	0.10	
Zinc	19.30	31.00	25.60	23.60	24.10	16.90	32.00	32.50	52.60	34.30	18.80	20.30	
Metals ratio = mg metals/kg solids													
	Metal/Solids Ratio (Sludge)												
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Limit
Arsenic	3.53	15.49	7.02	6.64	6.19	5.32	7.63	4.82	7.79	5.70	3.36	3.41	170
Cadmium	1.06	3.52	1.40	1.33	1.24	0.80	1.53	1.20	1.82	1.14	1.01	1.02	34
Chromium	55.5	172.5	75.4	58.5	53.9	31.9	52.4	44.8	74.3	52.1	35.9	43.3	2800
Cobalt	2.83	9.86	4.21	3.99	4.02	2.93	3.82	4.10	7.01	4.56	3.02	3.75	340
Copper	1184	3585	1319	1080	892	657	926	843	1468	1060	698	799	1700
Lead	21.2	63.4	24.6	26.6	21.7	10.6	22.9	21.7	39.0	28.5	16.8	20.5	1100
Mercury	0.21	0.42	0.25	0.20	0.25	1.86	0.13	0.22	0.26	0.23	0.23	0.27	11
Molybdenum	11.66	34.51	13.33	12.62	11.76	8.24	13.74	11.08	19.74	15.10	11.07	13.65	94
Nickel	25.4	72.5	30.5	27.6	30.0	21.5	34.1	26.7	44.2	28.5	17.4	21.5	420
Selenium	3.53	14.08	7.02	3.32	3.10	5.32	7.63	4.82	10.39	5.70	3.36	3.41	34
Zinc	682	2183	898	784	746	449	814	783	1366	977	631	693	4200
<b>Sludge is Acceptable</b>	TRUE	FALSE	TRUE	TRUE	TRUE	TRUE	TRUE	TRUE	TRUE	TRUE	TRUE	TRUE	
SOME ANALYSIS RESULTS EXPRESSED AS "<" (LESS THAN); HOWEVER, IN ORDER TO COMPLETE THE CALCULATION, ONLY THE NUMERIC VALUE WAS USED; THEREFORE THE AVG. CONC. IS GREATER THAN ACTUAL.													

# Appendix D

## Appendix D - ECA Annual Report Requirements

<b>Facility ECA # 9689-8MQHNK Section 10.6</b>	<b>Section in Report</b>
(a) A summary and interpretation of all monitoring data and a comparison to the effluent limits outlined in Condition 7, including an overview of the success and adequacy of the Works;	Treatment Flows, Raw Sewage, Effluent Quality
(b) A description of any operating problems encountered and corrective actions taken;	Operating Issues and Problems
(c) A summary of all maintenance carried out on any major structure, equipment, apparatus, mechanism or thing forming part of the Works;	Maintenance
(d) A summary of any effluent quality assurance or control measures undertaken in the reporting period;	Effluent Quality
(e) A summary of the calibration and maintenance carried out on all effluent monitoring equipment; and	Flow Meter Calibrations
(f) A description of efforts made and results achieved in meeting the Effluent Objectives of Condition 6.	Effluent Quality
(g) A tabulation of the volume of sludge generated in the reporting period, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed;	Sludge Generation
(h) A summary of any complaints received during the reporting period and any steps taken to address the complaints;	Complaints
(i) A summary of all By-pass, spill or abnormal discharge events; and	Appendix B
(j) Any other information the District Manager requires from time to time.	N/A
<b>Collection ECA # 165-W601 Schedule E</b>	
4.6.3 If applicable, includes a summary of all required monitoring data along with an interpretation of the data and any conclusion drawn from the data evaluation about the need for future modifications to the Authorized System or system operations.	Operating Issues and Problems
4.6.4 Includes a summary of any operating problems encountered and corrective actions taken.	Operating Issues and Problems
4.6.5 Includes a summary of all calibration, maintenance, and repairs carried out on any major structure, Equipment, apparatus, mechanism, or thing forming part of the Municipal Sewage Collection System.	Maintenance
4.6.6 Includes a summary of any complaints related to the Sewage Works received during the reporting period and any steps taken to address the complaints.	Summary of Complaints
4.6.7 Includes a summary of all Alterations to the Authorized System within the reporting period that are authorized by this Approval including a list of Alterations that pose a Significant Drinking Water Threat.	Maintenance
4.6.8 Includes a summary of all Collection System Overflow(s) and Spill(s) of Sewage, including: a) Dates; b) Volumes and durations; c) If applicable, loadings for total suspended solids, BOD, total phosphorus, and total Kjeldahl nitrogen, and sampling results for E.coli; d) Disinfection, if any; and e) Any adverse impact(s) and any corrective actions, if applicable.	Operating Issues and Problems Appendix B

<b>Collection ECA # 165-W601 Schedule E</b>	
<p>4.6.9 Includes a summary of efforts made to reduce Collection System Overflows, Spills, STP Overflows, and/or STP Bypasses, including the following items, as applicable:</p> <ul style="list-style-type: none"> <li>a) A description of projects undertaken and completed in the Authorized System that result in overall overflow reduction or elimination including expenditures and proposed projects to eliminate overflows with estimated budget forecast for the year following that for which the report is submitted.</li> <li>b) Details of the establishment and maintenance of a PPCP, including a summary of project progresses compared to the PPCP's timelines.</li> <li>c) An assessment of the effectiveness of each action taken.</li> <li>d) An assessment of the ability to meet Procedure F-5-1 or Procedure F-5-5 objectives (as applicable) and if able to meet the objectives, an overview of next steps and estimated timelines to meet the objectives.</li> <li>e) Public reporting approach including proactive efforts.</li> </ul>	<p>Maintenance Operating Issues and Problems</p>